

**Tabla N° 17. Record histórico de avances: Valor Planificado, Costo Real y Valor Ganado del Proyecto 5.**

Proyecto:		PROYECTO 5												GNVC	
<b>VALOR PLANIFICADO (PV)</b>		agosto	septiembre	octubre	noviembre	diciembre	enero	febrero	marzo	abril	mayo	junio	julio	agosto	TOTAL
EDT	Descripción														
1	ESTRUCTURAS	33,880.66	148,466.34	223,083.24	230,136.77	231,529.84	221,704.41	146,318.99	27,964.19	14,961.32	9,731.36	9,501.57	182.40	45.60	1,297,506.68
2	ARQUITECTURA						22,885.85	93,554.97	214,174.70	232,053.60	229,288.86	137,790.83	44,498.85	494.92	974,742.58
3	INSTALACIONES SANITARIAS						4,256.59	7,334.38	60,730.53	58,141.80	82,123.21	22,230.16			234,816.66
4	INSTALACIONES ELÉCTRICAS Y MECANICAS							8,690.50	28,922.77	24,148.37	13,606.54	54,870.38	43,455.02		173,693.58
TOTAL POR MES		33,880.66	148,466.34	223,083.24	230,136.77	231,529.84	248,846.85	255,898.84	331,792.18	329,305.09	334,749.96	224,392.94	88,136.27	540.52	2,680,759.50
ACUMULADO		33,880.66	182,347.00	405,430.24	635,567.01	867,096.86	1,115,943.70	1,371,842.54	1,703,634.72	2,032,939.81	2,367,689.77	2,592,082.71	2,680,218.98	2,680,759.50	
% ACUMULADO		1.26%	6.80%	15.12%	23.71%	32.35%	41.63%	51.17%	63.55%	75.83%	88.32%	96.69%	99.98%	100.00%	
<b>COSTO REAL (AC)</b>		agosto	septiembre	octubre	noviembre	diciembre	enero	febrero	marzo	abril	mayo	junio	julio	agosto	TOTAL
EDT	Descripción														
1	ESTRUCTURAS	21,920.50	87,448.21	171,058.77	272,245.61	265,224.85	220,779.92	75,799.93	75,799.93						1,190,277.72
2	ARQUITECTURA					6,775.24	16,198.98	25,345.01	47,622.67						95,941.90
3	INSTALACIONES SANITARIAS				1,309.78	63,771.24	2,132.77	1,039.37	5,920.67						74,173.84
4	INSTALACIONES ELÉCTRICAS Y MECANICAS					5,005.78	3,231.61	2,705.25	1,433.94						12,376.58
TOTAL POR MES		21,920.50	87,448.21	171,058.77	273,555.39	340,777.10	242,343.29	104,889.56	130,777.21						1,372,770.04
ACUMULADO		21,920.50	109,368.71	280,427.48	553,982.87	894,759.97	1,137,103.26	1,241,992.83	1,372,770.04						
<b>VALOR GANADO (EV)</b>		agosto	septiembre	octubre	noviembre	diciembre	enero	febrero	marzo	abril	mayo	junio	julio	agosto	TOTAL
EDT	Descripción														
1	ESTRUCTURAS	37,953.46	97,518.68	142,174.82	219,298.42	214,777.55	204,780.11	178,127.59	89,858.52						1,184,489.15
2	ARQUITECTURA					5,486.55	15,025.05	31,897.12	56,455.23						108,863.95
3	INSTALACIONES SANITARIAS				1,055.05	51,641.58	1,978.21	1,308.07	7,018.78						63,001.69
4	INSTALACIONES ELÉCTRICAS Y MECANICAS					4,053.65	2,997.42	3,404.60	1,699.89						12,155.56
TOTAL POR MES		37,953.46	97,518.68	142,174.82	220,353.47	275,959.33	224,780.79	214,737.38	155,032.42						1,368,510.35
ACUMULADO		37,953.46	135,472.14	277,646.96	498,000.43	773,959.76	998,740.55	1,213,477.93	1,368,510.35						
% ACUMULADO		1.42%	5.05%	10.36%	18.58%	28.87%	37.26%	45.27%	51.05%						

Fuente: Elaboración propia.